

CUADRO AVANCE DE OBRAS

INVERSIONES CGL LTDA.

N°	Nombre del Contrato	Mandante	MONTO DEL CONTRATO	TOTAL COBRADO	SALDO POR COBRAR	% COBRADO	% EJECUTADO
1	RIO CHOAPA CO9631	WOM	\$ 76.972.860	\$ 38.486.430	\$ 38.486.430	50,0%	85,0%
2	TUNGA NORTE CO 9621	WOM	\$ 69.073.007	\$ 34.536.504	\$ 34.536.504	50,0%	85,0%
3	RUTA D-895 1 CO9616	WOM	\$ 88.410.950	\$ 44.205.475	\$ 44.205.475	50,0%	75,0%
4	RUTA D-895 2 CO9617	WOM	\$ 83.693.701	\$ 41.846.850	\$ 41.846.850	50,0%	60,0%
5	RUTA D-895 4 CO9618	WOM	\$ 96.808.325	\$ 48.404.163	\$ 48.404.163	50,0%	60,0%
6	AN10009	WOM	\$ 102.685.265	\$ 51.342.633	\$ 51.342.633	50,0%	0,0%
7	AN2247	WOM	\$ 115.151.816	\$ -	\$ 115.151.816	0,0%	35,0%
8	AN10001	WOM	\$ 88.164.482	\$ -	\$ 88.164.482	0,0%	0,0%
9	AN10072	WOM	\$ 81.115.319	\$ -	\$ 81.115.319	0,0%	0,0%
10	AN10096	WOM	\$ 89.764.386	\$ -	\$ 89.764.386	0,0%	0,0%
11	AN9534	WOM	\$ 98.004.016	\$ -	\$ 98.004.016	0,0%	0,0%
12	AN9539	WOM	\$ 96.127.507	\$ -	\$ 96.127.507	0,0%	0,0%
TOTAL			\$ 1.085.971.636	\$ 258.822.055	\$ 827.149.582	23,8%	

SANTIAGO, 20 de Noviembre de 2023